



Post-construction Inspection Report

CSO Basin: _____
 Tax Parcel #: _____
 Date: _____
 Time: _____
 Inspector: _____

Owner: _____

Address: _____

Contractor: _____

CHECKLIST:

Please write legibly

- General Site Conditions:
- Side sewers capped
 - All infiltration setbacks met

- Cisterns:
- At least 3' clear path
 - Meets the specified dimensions
 - Cistern spec sheet for non-standard cisterns—note bottom area/wall thickness
 - Not obstructing ingress, egress etc.
 - Cistern has solid/level base
 - Plumbing meets specifications
 - Inlet has screen
 - Inlet has clean out
 - 1/4" diameter flow control orifice (FCO) present
 - 1.5" diameter overflow present

- Rain Gardens:
- Top/bottom areas sized properly
 - Proper 2.5H:1V (or flatter) side slopes
 - Bottom area is level

Overflow Discharge:

- 10' separation between overflows
- Connected to sewer
- DPD permit
- Not within 3' of sidewalks
- Not toward neighboring properties
- Dispersion trench present

Other:

- RainWise sign planted
- Site plan attached
- Cistern maintenance sticker placed

COMMENTS:

Inspector Signature _____